

# WASHINGTON STREET UNDERPASS

## ANTICIPATED PROJECT SCHEDULE

2015												2016												2017								
Jan.	Feb.	March	April	May	June	July	Aug.	Sept.	Oct.	Nov.	Dec.	Jan.	Feb.	March	April	May	June	July	Aug.	Sept.	Oct.	Nov.	Dec.	Jan.	Feb.	March	April	May	June	July	Aug.	Sept.
Milestone 1							Milestone 2		Milestone 3												Milestone 4						Punchlist & Final Landscapin					

All lanes open to traffic. ▲

### Milestone 1

Connection of proposed Central Lake County Joint Action Water Agency (CLCJAWA) water main to existing water main.

### Milestone 2

End of MOT Stage 1.  
Vehicular traffic must be on the roadway run-around, temporary rail crossings constructed and signals installed.

### Milestone 3

Start of MOT Stage 2C. Retaining wall on south side of Washington west of bridge constructed.  
Track raise completed. Roadway runaround profile adjusted.  
Railroad running on final railroad alignment. Schedule met for bridge and rail construction.

### Milestone 4

End of Maintenance of Traffic (MOT) Stage 3. Completion of project with the exception of final landscaping and remaining punch list items.  
**All proposed lanes open to traffic.**

### Punchlist & Landscaping